

## Sewage System Installation Report

File Number: LOL - 17 - 06	
Installation by: Rick Trotter Date: April 13,2012	_
Work authorized by Site Inspection Report for a Sewage System Permit has been satisfactorily completed and includes:	
1. Septic Tank/Holding Tank of working capacity of 4500 litres constructed of plastic/concrete/fibreglass	
Manufacturer:NPC P	
2. Distribution Pipe: Type: NC Absorption Trench System Filter Bed System Filter Bed System Filter Bed System Filter Bed System Rea: 38. 4 m² Filter Sand Contact Area 34.7 m²	
Total <u>25-6</u> Lineal Metres in <u>6</u> runs of <u>4-3</u> metres and fed by: Gravity 💢 Siphon 🗆 or Pump 🗅	
Loading Rate Area: 171 + extra Sand m² 15 metre constructed mantle provided: (ves ) No (circle)  3. Size of System based on 3 bedrooms and/or 3 fixture units. Commercial details:	
Area of Building: 213 m² Total Daily Design Sewage Flow: 1800 litres	
4. Other Bottom of Stone grade  Diagram of Installation as observed by Inspector:	
Delivery September 1	
	,
	5
A Duelling	OAD
	~
271 Sand 10 110 1 100 1	
Ensure the following work is completed: 1) Backfill system and sod or seed 2) Stabilize all sloped surfaces 3) Finish grading to shed run-off and divert water around leaching bed 4) If a pump is used after the tank, ensure the weeping tile are dosed to 75%	
capacity in 15 minutes and include a high level alarm in case of pump failure.	
comments: System not designed to accept backwash water	
from a water transment device	
INSTALLATION REPORT	
Under the Building Code Act and regulations, and subject to the limitations thereof, a permit is hereby issued to:  Brent & Kelly Quarter main	
For the use and operation of the Class 4 Sewage System Installed/Altered under Site Inspection Report # LDL - 17-66	
Such system being located on Lot #: 3 Conc. #: 11 Plan #: 57R 3590 Sub Lot#: Pt - Co.	
Civic (Emergency, Fire, 911) # 30 Street: Court and Rd.	
Roll # 1651 4200 011 8 501 0000 Township/County/City: LOL / CEC	
Inspected & Recommended by (Appointed Inspector - Part 8):	.
Reviewed (Part 8 Coordinator): Pete Hayran Date: April 16, 20	12