

Sewage System Installation Report

C-05-15
Installation by: DAVE DOBINSON LYCAVATING Date: OCT. 2, 2013
Work authorized by Site Inspection Report for a Sewage System Permit has been satisfactorily completed and includes:
1 Septic Tank/Holding Tank of working capacity of litres constructed of plastic/concrete/fibreglass
Manufacturer: ORILUA TRECHST Model:
2. Distribution Pipe: Type: ☐ Absorption Trench System ☐ Filter Bed System ☐
Filter Bed Area: 26.5 m² Filter Sand Contact Area 26.5 m²
Total 20-72 Lineal Metres in 4 runs of 5.18 metres and fed by: Gravity Siphon or Pump
Loading Rate Area: m ² 15 metre constructed mantle provided: Yes / No (circle)
3. Size of System based on bedrooms and/or _<20_ fixture units. Commercial details: NIA
Area of Building: 200 m ² Total Daily Design Sewage Flow: 1600 litres
4 Other BOTTOM OF CHAMBER IS 0.46m ABOVE ORIGINAL GUADE.
4. Other Bottom of CHAMBER IS 0.46m ABOVE ORIGINAL GRADE. Diagram of Installation as observed by Inspector:
* []]
EFELUAL DE VENTO DE LA CONTRACTOR DE LA
KDAB THE
- H-1-1-1-1-1-1-1-1-1-1-1-1-1-1-1-1-1-1-
A SHOPE A SHOPE
The state of the s
Ensure the following work is completed: 1) Back fill system and sod or seed 2) Stabilize all sloped surfaces 3) Finish grading
to shed run-off and divert water around leaching bed 4) If a pump is used after the tank, ensure the weeping tile are dosed to 75% capacity in 15 minutes and include a high level alarm in case of pump failure.
Comments: SENAGE SYSTEM IS NOT DESIGNED TO RECEIVE BACKWASH WATER
FROM A WATER TREATMENT DEVICE (WATER SOFTENER, ETC).
INSTALLATION REPORT
Under the Building Code Act and regulations, and subject to the limitations thereof, a permit is hereby issued to:
Tom PosiE
For the use and operation of the Class Sewage System Installed/Altered under Site Inspection Report # C = 6.3 = 1.3
Such system being located on Lot #: PT. 1 Conc. #: Plan #: A Sub Lot #: A IA
Civic (Emergency, Fire, 911) # Street: LAKE DALRYMPLE ROAD
Roll#Township/County/City:CARDEN CKL
Inspected & Recommended by (Appointed Inspector - Part 8):
Reviewed (Part 8 Coordinator): Date: Date: